



Land Use Services Department Land Development Division

EROSION AND SEDIMENT CONTROL CERTIFICATION

Grading Permit: _____ Building Permit: _____

Assessor Parcel Number: _____ Parcel Map/Tract: _____ Lot: _____

Address: _____

Anticipated Start Date: _____ Anticipated Completion Date: _____

Email: _____ Phone Number: _____

Contact Person & Developer/Contractor: _____

I understand and agree that Erosion control BMP's are to be in place prior to any site work taking place and shall remain in place and maintained at all times until the project is completed and approved by the County of San Bernardino. Erosion control inspections are not scheduled inspections and they may take place any time. Grading and/or Building inspections will not be performed if erosion control measures are not in place.

General information, minimum requirements and developers/contractors duties:

- All earthwork operations shall be performed in such a manner as to control erosion and prevent sedimentation from entering streams or being tracked onto roadways.
- Erosion control measures (BMPs) shall be installed as indicated in erosion control plans approved by the County of San Bernardino. BMPs must be properly installed prior to grading.
- All erosion control structures shall be inspected for stability and operation at the end of each workday or if there is a 50% or greater probability of predicted precipitation, and after actual precipitation.
- All silt and debris shall be removed from all erosion control devices within 24 hours after each precipitation event and be disposed of properly.
- Earth stockpiles and/or other construction related materials shall be covered and/or protected from being transported from the site by the forces of wind and water.
- All exposed soils that have been disturbed during construction shall be permanently stabilized.
- All storm drain inlets shall be protected per Caltrans Storm Water Quality Handbook SC-10.
- Each site shall have stabilized and graveled access drives of sufficient width and length to prevent sediment from being tracked onto public or private paved roadways.
- Any debris or sediment deposited on the road/ sidewalk/ right-of-way shall be swept and collected immediately. Sediment shall not be hosed off or washed into any storm drain.
- Projects disturbing more than one acre are required to obtain a State General Construction Permit issued by the State Water Resources Control Board and develop a Stormwater Pollution Prevention Plan (SWPPP). Contractor is required to abide by all provisions of the State General Construction Permit.
- Install any additional permanent and/or temporary sediment and erosion control necessary to reduce erosion.

Certification

In consideration for land use approvals by the County of San Bernardino, including the issuance of Grading and/or Building permit(s), I hereby release and forever discharge the County, its officials, officers, employees, agents, and volunteers for any claims including, but not limited to, injury, damage, loss of Property, or loss of use of Property that I or other may suffer arising out of or in connection with the improper installation of erosion control devices. I certify that the County of San Bernardino may enter the property stated on the permit application for the purpose of investigation and inspection of land disturbing activities at a frequency necessary to carry out the duties prescribed in the County of San Bernardino Development Code. I understand that any enforcement correspondence will be sent to me and that failure to implement erosion control practices according to the approved plan will result in penalties as prescribed in the development code and/or a stop-work order.

Owner/Contractor Signature: _____ Date: _____

Printed Name: _____